



FIRST QUANTUM
MINERALS LTD.

NOTICE OF COMMISSIONING

1824-B-NOC-483



Date: Wednesday, February 06, 2019 at 16:41
SUB System ID: 020-M-001, 020-M-002, 020-M-003 & 020-M-006
SUB System Description: 732 Concentrate Filtration Drying Air Compressors, 732 Concentrate Filtration Drying Air Receiver, 732 Concentrate Filtration Instrument Air Dryers & 732 Concentrate Filtration Pressing Air Receiver
Operable System ID: 732-OS-020
Operable System Description: Area 732 Port Utilities Services for Port Conveying
Contact Name: Julian Blair
Contact Number: 63799990

Fecha: miércoles, 6 de febrero de 2019 a las 16:41
ID del Sub-sistema: 020-M-001, 020-M-002, 020-M-003 & 020-M-006
Descripción del Sub-sistema: 732 Concentrate Filtration Drying Air Compressors, 732 Concentrate Filtration Drying Air Receiver, 732 Concentrate Filtration Instrument Air Dryers & 732 Concentrate Filtration Pressing Air Receiver.
ID del Sistema Operativo: 732-OS-020
Descripción del Sistema Operativo: Area 732 Port Utilities Services for Port Conveying
Nombre de Contacto: Julian Blair
Número de Contacto: 63799990

ENGLISH

732 Concentrate Filtration Drying Air Compressors, 732 Concentrate Filtration Drying Air Receiver, 732 Concentrate Filtration Instrument Air Dryers & 732 Concentrate Filtration Pressing Air Receiver are now under commissioning.

Access restrictions will be in force. Upon completion the commissioning tests. All equipment access will be locked with appropriate signage. No construction work is to be conducted on equipment tagged with a Blue Commissioning Tag without approval from the Commissioning Manager.

Commissioning team will start works on **Thursday, February 7th, 2019 starting from 08:00 hours past 13:00 hours.**

SPANISH

732 Concentrate Filtration Drying Air Compressors, 732 Concentrate Filtration Drying Air Receiver, 732 Concentrate Filtration Instrument Air Dryers & 732 Concentrate Filtration Pressing Air Receiver, están ahora bajo Puesta en Marcha.

Las restricciones de acceso estarán vigentes. Al finalizar las pruebas de Puesta en Marcha. Todo el acceso al equipo se cerrará con la señalización adecuada. No se realizará ningún trabajo de construcción en equipos con etiqueta azul de Puesta en Marcha sin la aprobación del Gerente de Comisionamiento.

El equipo de Puesta en Marcha comenzará a trabajar el **jueves 7 de febrero de 2019 desde las 08:00 horas hasta las 13:00 horas.**

POST ON ALL COBRE SAFETY NOTICE BOARDS

MANAGERS & SUPERINTENDENTS TO **ENSURE THIS NOC IS COVERED IN TOOLBOX MEETINGS AND ALL PERSONNEL ARE AWARE OF THE HAZARDS.**